

Postęp prac - budynek J2

	2010										2011										
	III	IV	V	VI	VII	VIII	IX	X	XI	XII	I	II	III	IV	V	VI	VII	VIII	IX	X	
Konstrukcja								100%	100%	100%	100%	100%	100%	100%	100%						
klatka A	22%	30%	35%	40%	50%	80%	90%	100%	100%	100%	100%	100%	100%	100%	100%						
klatka B	18%	25%	30%	40%	50%	80%	90%	100%	100%	100%	100%	100%	100%	100%	100%						
klatka C	18%	25%	30%	40%	50%	70%	85%	100%	100%	100%	100%	100%	100%	100%	100%						
klatka D	15%	20%	25%	35%	45%	70%	85%	100%	100%	100%	100%	100%	100%	100%	100%						
Ściany osłonowe	0%	10%	15%	20%	40%	60%	90%	100%	100%	100%	100%	100%	100%	100%	100%						
Okna	0%				15%	40%	85%	95%	100%	100%	100%	100%	100%	100%	100%						
Dach	0%						30%	60%	85%	100%	100%	100%	100%	100%	100%						
Elewacja	0%					10%	20%	40%	70%	90%	95%	95%	95%	98%	100%						
Ścianki działowe	0%	2%	5%	15%	40%	60%	80%	100%	100%	100%	100%	100%	100%	100%	100%						
Elektryka	0%				10%	30%	40%	50%	70%	80%	85%	90%	90%	95%	100%						
Tynki	0%				5%	30%	40%	50%	90%	100%	100%	100%	100%	100%	100%						
Instalacja wod-kan	0%	2%	5%	10%	15%	20%	30%	40%	60%	90%	95%	100%	100%	100%	100%						
Drzwi zewnętrzne	0%						10%	25%	50%	70%	80%	100%	100%	100%	100%						
Szlichty	0%						10%	20%	30%	70%	85%	100%	100%	100%	100%						
Klatki schodowe	0%									30%	50%	100%	100%	100%	100%						
Parapety	0%									50%	75%	85%	90%	100%	100%						
Malowanie	0%									15%	30%	50%	60%	80%	100%						
Infrastruktura	5%	5%	10%	10%	15%	20%	30%	40%	50%	55%	60%	65%	70%	80%	85%						