

Postęp prac - budynek J1

	2010										2011										
	III	IV	V	VI	VII	VIII	IX	X	XI	XII	I	II	III	IV	V	VI	VII	VIII	IX	X	
Konstrukcja																					
klatka A	5%	7%	10%	15%	18%	20%	25%	30%	90%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
klatka B	10%	12%	15%	18%	20%	25%	30%	35%	75%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
klatka C	15%	18%	20%	22%	25%	35%	40%	45%	90%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
Ściany osłonowe	0%				5%	10%	15%	20%	60%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
Okna	0%								10%	75%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
Dach	0%									75%	75%	75%	85%	95%	100%	100%	100%	100%	100%	100%	
Elewacja	0%									15%	20%	30%	40%	50%	90%	100%	100%	100%	100%	100%	
Ścianki działowe	0%				5%	10%	15%	20%	50%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
Elektryka	0%									30%	35%	45%	55%	65%	70%	80%	95%	90%			
Tynki	0%									25%	25%	50%	60%	100%	100%	100%	100%	100%	100%	100%	
Instalacja wod-kan	0%				5%	5%	5%	5%	10%	15%	15%	30%	50%	80%	90%	95%	100%	100%	100%	100%	
Drzwi zewnętrzne	0%											15%	30%	80%	80%	90%	95%	100%			
Szlichty	0%											10%	30%	50%	75%	90%	95%	100%			
Klatki schodowe	0%												15%	20%	20%	20%	25%	30%			
Parapety	0%												0%	0%	0%	30%	50%	100%			
Malowanie	0%												0%	0%	0%	10%	15%	20%			
Infrastruktura	5%	5%	5%	5%	8%	10%	15%	20%	30%	35%	35%	40%	45%	50%	60%	70%	75%	80%			